



Daily Log: Wednesday 6/18/2025



Daily Log Completed
The Daily Log was completed by Ray Hutsel on Wed, Jun 18, 2025 at 03:06 PM CDT.

VISITOR LOG

No.	Visitor	Start Time	End Time	Comments
1		12:35 PM	12:35 PM	Attendees to the Byrne and Jones bi-weekly construction progress review meeting. See separate meeting notes.

NOTES LOG

No.	Issue?	Location	Comments
1	No	Middle School & High School Projects	Field & Track Project -Concrete poured for the high jump, shot put, and discuss pads. -Excavation and rock base placed for the 99' javelin runway. -Placing rock for the new half court basketball court. -Private utilities locates completed. Facility Projects Tuckpointing -WTI/Staat completing grinding of the west masonry wall. -WTI to review Staat's dust control provisions. Concrete Work -WTI's sub has excavated and poured a new concrete curb along the west side of the maintenance drive. -WTI's sub damaged a fiber line when excavating. The fiber line has been temporarily repaired but a permanent fix needs to be scheduled with MRH to avoid shutdown of school activities.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
71°F	84°F	76°F	0.01 in.	0.06 in.	0.12 in.	52%	77%	92%	69°F	8.7 mph	21 mph	33 mph

DAILY SNAPSHOT

06:00 AM	09:00 AM	12:00 PM	03:00 PM	06:00 PM	09:00 PM
Rain 73°F	Partly Cloudy 81°F	Partly Cloudy 83°F	Partly Cloudy 85°F	Partly Cloudy 85°F	Partly Cloudy 78°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea	Calamity
1	12:30:00 PM	No							
Comments:									

PHOTOS



[AACF6A60-6013-4B09-9D32-12D369321F95.jpeg](#)

New concrete discuss and shot put pads. Javelin runway has been rocked.



[11E4659F-5269-48A4-95D5-9EBC75E95458.jpeg](#)

Temporarily repaired fiber line.



[686974B2-ED35-4968-A141-CE9AC4C605C3.jpeg](#)

High jump concrete pad



[80B7B05F-3D70-4744-9014-64870328DFE3.jpeg](#)

Grinding west wall for tuckpointing



[20CE5193-1068-42B2-A12F-4F7B3028DB02.jpeg](#)

Closeup of the grinding work



[15D204BA-6E0F-4F36-8362-F454EB23FD10.jpeg](#)

Scoreboard low voltage box to be figured out.



[02F31D22-7E41-4B15-AB42-7333F8429B84.jpeg](#)

BJ recommends running the new scoreboard low voltage line along the track and over instead of across the field.



[E6D07DFF-7D9C-46C0-9616-7675A5A2EC64.jpeg](#)

Reviewing the existing underground power line.



[1A702AF0-6770-42F5-9643-32743027521C.jpeg](#)

Rocking the new basketball court



[683FD2B6-C390-4FCB-909D-4B9703FD76E5.jpeg](#)

New concrete curb at the Mainenance Drive.