



Daily Log: Wednesday 6/4/2025



Daily Log Completed
The Daily Log was completed by Ray Hutsel on Wed, Jun 4, 2025 at 04:38 PM CDT.

VISITOR LOG

No.	Visitor	Start Time	End Time	Comments
1		04:21 PM	04:21 PM	Attendees to the Bryne & Jones Construction Progress Review Meeting. See separate notes.

NOTES LOG

No.	Issue?	Location	Comments
1	No	Middle School & High School Projects	On-site today for the Bryne & Jones (BJ) Construction Progress Review Meeting. Observed that BJ has: -Installed the north temporary track crossing. -Installing the south temporary track crossing. -Started removal of the discus pad. -Marked all drains. -Marked two concrete bases with cut-off 1/2" electrical conduit. -Bringing in rock for the rock base below new concrete work.
2	No	Early Childhood Center	No work in progress when onsite around 10:30 am. Observed some additional tuck pointing work has been performed since the last report. See photos.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
68°F	79°F	72°F	0.56 in.	0.56 in.	0.56 in.	63%	82%	91%	67°F	7.4 mph	12 mph	27 mph

DAILY SNAPSHOT

06:00 AM	09:00 AM	12:00 PM	03:00 PM	06:00 PM	09:00 PM
Rain 69°F	Rain 71°F	Rain 75°F	Thunderstorm 77°F	Thunderstorm 76°F	Rain 72°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea	Calamity
1	04:20:00 PM	No							
Comments:									

PHOTOS



[B9D5594F-90C5-49DD-A608-BD4AAD5CFE67.jpeg](#)

MS & HS Field & Track - Removing discus pad.



[0774816B-FAA1-42AA-B21F-9A73DAB7B591.jpeg](#)

MS-HS Field & Track - South track crossing and stockpiled rock base materials.



[4FBEEA70-530E-4A04-B5FD-5A225C433769.jpeg](#)

MS & HS - Field & Track- Bryne & Jones assembling for the Construction Review Meeting.




[A8318A29-64AE-48E8-9214-4DB8E1529912.jpeg](#)

MS & HS Field & Track - MRH signage in place.



[9FE0F710-2DF9-4F76-BED6-F20D4095448B.jpeg](#)

MS-HS Field & Track - South track crossing in place.



[630D1B73-03DF-49A8-BC65-9E1B7C5CFDE1.jpeg](#)

ECC - Rubblestone Wall Work



[22122BCE-CE1E-4748-99EA-85A53ED2447F.jpeg](#)

ECC Rubblestone Wall - Area Work



[75314B7D-6126-49A0-AB96-44036B8494EC.jpeg](#)

ECC Rubblestone Wall - Area A Work